AIA® Document G714/CMa™ – 1992

Construction Change Directive Construction Manager-Adviser Edition

PROJECT: *(Name and address)*
North Rose Wolcott Central School District
2017 Capital Improvement Project
11631 Salter-Colvin Road
Wolcott, NY 14590

DIRECTIVE NUMBER: GT-002
DATE: February 4,2020
CONTRACT FOR: General Construction

OWNER: ☐
ARCHITECT: ☐
CONSTRUCTION MANAGER: ☐
CONTRACTOR: ☐
FIELD: ☐
OTHER: ☐

TO CONTRACTOR: *(Name and address)*
Fahs Construction Group
2224 Pierce Creek Road
Binghamton, NY 13903

CONTRACT DATED: May 17,2018
PROJECT NUMBERS: 17225.00 / 2017-705

You are hereby directed to make the following change(s) in this Contract:

North Rose-Wolcott Middle School
SED Project Number: 65-15-01-06-0-001-016
SED Project Manager: Sigrid Coons

RFP GT-164 General Trades Contract Scope additions and deletions per the redesign documents conformed set, the Exhibit A attached, and labor and material cost increases.....$222,294.04

PROPOSED ADJUSTMENTS

1. The proposed basis of adjustment to the Contract Sum or Guaranteed Maximum Price is:

☒ Lump Sum increase of $222,294.04

☐ Unit Price of $ per

☐ as provided in Section 7.3.6 of AIA Document A201/CMa–1992.

☐ as provided in Section 7.3.7 of AIA Document A232–2009.

☐ as follows:

2. The Contract Time is proposed to 0 days. The date of Substantial Completion per this Change Directive therefore is August 28, 2020. The proposed adjustment, if any, is $0.00.

Signature by the Contractor indicates the Contractor's agreement with the proposed adjustments in Contract Sum and Contract Time set forth in this Construction Change Directive.
CONTRACTOR *(Firm name)*
ADDRESS
BY *(Signature)*
(Typed name)
DATE:

AIA Document G714/CMa™ – 1992 (rev. 07/2010). Copyright © 1992 by The American Institute of Architects. **All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 06:05:56 ET on 02/05/2020 under Order No. 4808495591 which expires on 12/30/2020, and is not for resale.
User Notes: (3B9ADAC6)

When signed by the Owner, Construction Manager and Architect and received by the Contractor, this document becomes effective IMMEDIATELY as a Construction Change Directive (CCD), and the Contractor shall proceed with the change(s) described above.

North Rose-Wolcott Central School District	Campus Construction Management Group, Inc.	SWBR Architects
OWNER *(Firm name)*	**CONSTRUCTION MANAGER** *(Firm name)*	**ARCHITECT** *(Firm name)*
11631 Salter-Colvin Road Wolcott, NY 14590	1241 Pittsford-Victor Road Pittsford, NY 14534	387 East Main Street Rochester, NY 14604
ADDRESS	**ADDRESS**	**ADDRESS**
	Brian Bellaire	
BY *(Signature)*	**BY** *(Signature)*	**BY** *(Signature)*
	Brian Bellaire	STEVEN V. REBHOLZ
(Typed name)	*(Typed name)*	*(Typed name)*
	2/5/2020	2/5/2020
DATE	**DATE**	**DATE**

AIA Document G714/CMa™ – 1992 (rev. 07/2010). Copyright © 1992 by The American Institute of Architects. **All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 06:05:56 ET on 02/05/2020 under Order No. 4808495591 which expires on 12/30/2020, and is not for resale.
User Notes: (3B9ADAC6)

February 5, 2020

Mr. Steve Vigliotti
North Rose Wolcott CSD
11631 Salter Colvin Rd.
Wolcott, New York 14590

RE: North Rose-Wolcott Middle School
Middle School Redesign Scope Revisions and Recommendation Letter – FAHS General Trades

Dear Mr. Vigliotti,

The scope of the Middle School redesign includes additional and revised work to address field conditions, revised work to yield cost savings and deleted work to achieve cost savings. The cost proposal for the Middle School redesign also includes labor rate increases for labor occurring after 8/31/2019 and material cost increases for materials purchased after 8/31/2019.

Additional and revised work to address field conditions includes the following:

1. Additional Asbestos Abatement and associated removals for AC caulk, AC interior waterproofing, AC floor tile & mastic, AC imitation travertine.
2. Remove additional plaster soffits at East wall of locker rooms (RFI-503)
3. Remove 12” x 12” chase at South wall of existing locker room (RFI-426)
4. Remove trench cover at room 123A (old room 100)
5. Remove masonry wall between Auditorium and Arcade (South wall of auditorium)
6. Remove steel ceiling channel at stair 103
7. Removals for display case (126E) at Foyer. Revise size of display case
8. Remove ceiling channel support system at auditorium below balcony
9. Remove plaster ceiling in Foyer 120F
10. Remove metal railings at auditorium
11. Remove floor topping at old room 100 & 100A
12. Remove chase at NE corner of old room 200
13. Remove ceramic tile at old room 206
14. Remove ceilings in upper stairwells

15. Additional epoxy-based crack isolation membrane and added preparation to existing concrete slab at 6 group toilet rooms.
16. Revised ceramic tile trim at top of tile wainscot
17. Additional infill of openings with masonry at118, 116, 113, 102, 129A, 6' high opening below plaster at East wall of corridor C100, construct masonry pilaster at Servery 100
18. Additional masonry infill at mechanical removal at East elevation (room 115)
19. Additional masonry infill at load bearing wall at 220B (RFI-478)
20. Add painted gypsum board and metal stud infill at deleted Operable Partitions and Interior Sectional Overhead doors
21. Add furred gypsum board at East wall of Corridor C100 adjacent to Auditorium
22. Add high impact gyp board on metal studs at existing masonry chase at Northwest corner of gymnasium
23. Add concrete repairs, elastomeric coating and painting of railings at exterior areaways
24. Changed U8 furred gyp board to A6A at wall between Auditorium and Arcade / Media Center
25. Revise gypsum board partition to gypsum shaft wall S2 at chase in Southwest corner of classroom 206

Revised work to yield cost savings includes the following:

1. Change Rubber Flooring with integral flash cove base to Vinyl Composition Tile with Rubber Base
2. Change Solid Surface Countertops to Plastic Laminate
3. Change steel beam headers at location of former operable glass partitions to cold formed box headers on the 1st and 2nd floors
4. Reduced width of display case in corridor C200
5. Changed fabric covered tack boards at 6 corridor "bump outs" to painted gyp board
6. Revised bearing wall removals at cluster classroom area to provide two large openings at classrooms 201 and 205 and maintain window sized openings at center area (Corridor 211)
7. Simplified suspended ceilings at cafeteria, science rooms and technology room

8. Changed ceiling hung basketball backstop assemblies to wall mounted
9. Changed K13 ceiling coating at concrete portion of gymnasium ceiling to paint.

Deleted work to yield cost savings includes the following:

1. Delete removal of trench cover at Gym
2. Delete partial removal of walls at stair S101 (RFI 495)
3. Delete removal of existing CMU column enclosures at Cafeteria (RFI 430)
4. Delete masonry removals to create locker recesses at South wall of Arcade 120E
5. Delete removal of 36 door frames
6. Delete new door, frame and hardware at 100B
7. Deleted new frames (existing to remain) at 36 doors
8. Delete operable glass partitions 100C, 100D, 124C, 202A, 203A, 203B, 205B, 206A, 207A, 221H, 301A, 305A, 306B, 314A, 319B, 320A, 321A
9. Delete interior sectional overhead doors and associated counter, counter supports and storefront 124A, 124B, 221F, 221G, 304A, 306A, 312C, 313B, 319D
10. Deleted furred gypsum board walls at three stairways (S100, 200, 300; S101, 201, 301; S102, 202, 302). Deleted paint at existing glazed facing tile in these stairs.
11. Deleted steel framing at MEP opening between column lines E18 & E19 and EK & EH
12. Deleted steel framing at ceiling hung basketball backstop assemblies

Certain specific work scope related to the Middle School Re-design is being tracked to separate RFP numbers for procedural and logistic purposes. These separate RFP numbers have been established largely due to the timing of the issue and sub-contractors impacted. The attached RFP list captures additional cope related to the MS Re-design scope that is not captured in FAHS MS Re-design change proposal. In addition, the attached RFP list captures RFP related to the MS Re-design for all trades so that the totality of cost impact on the project can be evaluated.

CAMPUS
CONSTRUCTION MANAGEMENT

SWBR

RFP #	DESCRIPTION	TOTAL
	RFP's issued from 6/28-8/30	
GT-095	Delete Cafeteria load bearing wall work and shoring.	$ (73,000)
GT-096	Ceilings V/E- Soundscapes, planets periodic table credit (11/12 Qte)	$ (32,500)
GT-149	Code Rule 56 daily inspections during abatement work stoppage, fall of 2018. RFP reopened.	$ 10,993
GT-164	Middle School Redesign (CCD 2/5/2020)	$ 222,294
	RFP's issued from 8/30/19-11/1/19	
GT-201	Patch and prepare existing concrete steps in the reading nook area, so that there is an even riser height.	$ 6,166
GT-205	Door/Frame Schedule Revisions.	$ 13,406
	RFP's issued from 11/1/19- Current	
GT-022	Room 200 Revise Existing Cabinet Elevations (re-issued)	$ 15,000
GT-223	Build new U8 walls	$ 3,005
GT-227	Furr south wall of Closet 300A w/U8 part'n	$ 1,500
GT-240	2nd floor Common area wall abatement/demo at 1992 addition wall, with shoring, new CMU piers and steel	$ 30,000
GT-247	Credit to delete work (AM-130/12)	$ (5,300)
GT-249	Abate Caulk at Exterior doors Rm 117, 119	$ 3,500
GT-250	Credit to delete Travertine (ARM-103)	$ (8,500)
GT-251	Detailing around the Grille (7/AM-412)	$ 1,750
GT-252	Patching of areaway wall (AM-116)	$ 18,071
GT-253	New U8 Wall on west wall of room 201	$ 1,500
GT-255	Ceiling Demo for S100,S200,201,202 and S300	$ 4,599
GT-256	West wall of gym soffit (AM-132)	$ 6,000
GT-257	AM-133 Room 203	$ (500)
GT-258	Hollow Metal sidelight at storefront V100	$ 1,500
GT-259	Change glass type to an S6 rating indicated on AM-212/11	$ 2,598
GT-260	Revisions to boys bathroom 120 (AM-117)	$ 7,500
GT-261	Frame and glass for two-sided display case into room 313 per Detail 3/AM-120 & RFI 459	$ 3,500
GT-273	Provide concrete infills & repairs per AM-121 pics A-F	$ 25,913
GT-274	Custom rescue window stickers w/room #'s on rescue window	$ 500
GT-276	Gym floor protection. RFP reopened.	$ 10,479
GT-280	Delegated design for shoring.	$ 5,900
GT-281	Deleted tackable panels	$ (1,500)
GT-288	FAHS labor increase for 6,400 hours	$ 7,000
GRAND TOTAL:		$ 281,374

The cost proposal submitted by FAHS Construction Group for GT-164 has been reviewed and analyzed by Campus CMG and SWBR. This proposal includes work performed by FAHS as well as sub-contractors. The cost breakdown is summarized as follows:

Labor rate increases for labor occurring after 8/31/19	$ 24,809
Material cost increases for material purchased after 8/31/19	$ $40,484
Additional and revised work to address field conditions	$ 682,341
Revised work to yield cost savings	($ -205,038)
Deleted work to yield cost savings	($ -320,302)
TOTAL	$ 222,294

Future field conditions or RFI questions will continue to be addressed through the RFP process for items outside of the "conformed set" and the Exhibit A that is attached to FAHS Construction Change Directive CCD-002

Campus and SWBR have performed a detailed analysis of the FAHS Re-design proposal and recommend that a Construction Change Directive be issued for the amount $222,294. Both Campus and SWBR feel the cost to be reasonable for the scope provided and that any other MS Re-design related costs have been captured in the current RFP's that have been issued.

Sincerely,

Brian Bellaire
Sr. Project Manager

Steve Rebholz
Principal - SWBR

cc: NRW: R. Magin, D. Friday
Consultant to NRW: Pam Beyor
SWBR: D. Phelps, M. Maddalina
Campus CMG: J. Basile, K. Donahue, J Busse

FAHS Middle School Redesign CCD-002

1. Materials		**Cost**
FAHS Material For Self Performed Work		$19,950.00
Gym Floor Protection		$0.00
	Subtotal	**$19,950.00**
	Total 1.	**$19,950.00**

2. SUBCONTRACTORS	**Cost**
Landmark Credit for VE	$ (163,938.00)
Nana Wall	
Cook Painting Contractor	$32,271.00
Kraftwerks	$0.00
Frontier Glass	
Atlas Fence	$960.00
Alexander Michell & Son	$3,450.00
Design Specialists	$2,110.00
Edward Schalk and Son Inc	$81,339.32
Signage System	$1,770.60
Builder Hardware the Door Company	$11,649.21
Alliance Door and Hardware See quote for add and deduct	$0.00
Reynolds Iron Work	$0.00
AAPEX Contracting Services Inc	$77,453.00
Mark Cerrone Inc	$44,220.13
Western NY Flooring	$3,400.00
Ho-Jack Park	$2,245.72

Professional Furnishings and Equipment		$7,755.00
DeSpirt Mosaic and Marble Co		$60,955.00
Arrow Fence Company		$1,200.00
Driscoll Masonry		$2,800.00
Construction Specialties		$2,000.00
Demarco Landscaping		$2,800.00
Dipeso Contractors		$78,662.71
Main Ford		$1,200.00
Sgarlata Concrete		$4,000.00
Shawn Malone		$6,500.00
Ridge Cabinet		$9,500.00
Columbia Lockers (PSiSC)		$1,263.00
Credit For Nana Walls, Overhead door assemblies, Change from soilid surface to P-lam, Elimination of K13 system in Gym		-$361,402.00
Credit to delete NanaWalls	$ (255,000.00)	
Credit to delete overhead door assemblies	$ (65,302.00)	
Credit to change from solid surface to P-lam	$ (21,700.00)	
Credit to eliminate K13 system in the gym -	$ (19,400.00)	
	Sub Total	-$85,835.31
Total 2.		**-$85,835.31**

3. Construction Equipment	**Cost**
All Terrain Fork Lift	$ -
All Terrain Boom Lift	$ 4,616.84
Sciccor Lift	$ 2,469.00
Floor removal Tool	$ -
Total 3.	**$ 7,085.84**

4. Labor	Rate	Hours	**Cost**
Laborer	$ 68.57	160	$10,971.20
Carpenter	$ 76.29	2216	$169,058.64
Labor Increase	$ 6,400.00		$0.00

	Carpenter Foreman	$ 79.24	713	$56,498.12
		Total 4.		**$236,527.96**
5. General Conditions		$ -		
		Total 5.		**$177,728.49**
6. Miscellaneous				
	A. Sales Tax	**Percent**		
	Equipment (of Total 3.)	8.25%		$584.58
	B. Insurance			
	Builders Risk (Subtotal 1.,2.,3.,4.,5.			
		Total 6.		**$178,313.07**
7. Mark-up				
	Our Work (Total 1.,3.,4.,5.,6)	**Percent**	15%	$39,622.26
		Total 7.		**$217,935.33**
8. Extension Cost				
		Total 8.		
9. Performance and Payment Bond				
	Subtotal of 1., 2., 3., 4., 5.,6.,7.,8.	**Percent**	2%	$4,358.71
10. Total Change Proposal Cost		**Grand Total**		**$222,294.04**

Change Order GT-070
EXHIBIT A
January 24, 2020

The new Contract Sum established by this Change Order GT-070 includes all General Trades work indicated on the Drawings listed below unless specifically noted as excluded.

Drawing No.	Drawing Date	Latest Rev No.	Rev Date	Clarifications / Exclusions
GM-001	11/1/19	NA	NA	1. None.
GM-002	11/1/19	NA	NA	1. None.
GM-003	11/1/19	1	2/23/18	1. None.
ARM-101	6/28/19	34	6/28/19	1. Excludes Keynote WF in Gymnasium 104. 2. RFP GT-270 was issued to delete keynote "CK" from the existing door frame to remain at exterior door to the mech elevator at the boiler room (Old room #108; new room #121; door #121B. 3. Excludes Keynote "T" and "13" at the South wall of locker room 101. This abatement was not needed – AC waterproofing not present at the pipe penetration location.
ARM-102	6/28/19	34	6/28/19	1. Includes addition of Keynote CK at exterior door & frame at North wall of technology room 119 per RFI #456. 2. RFP GT-249 was issued to add keynote "CK" to existing exterior door from old tech room #117 and keynote "CK-1" to window to be infilled on West wall of old tech room #119.
ARM-103	6/28/19	34	6/28/19	1. None. RFP GT-250 was issued to delete removal of imitation travertine per asbestos keynote G. This imitation travertine material was left in place and concealed behind new construction.
ARM-104	6/28/19	34	6/28/19	1. RFP GT-240 was issued to add abatement of AC waterproofing (keynote "T") to the wall removals to create the new wall openings.
SM-001	11/1/19	NA	NA	1. None.
SM-101	11/1/19	NA	NA	1. None.
SM-102	11/1/19	38	8/16/19	1. Excludes revision 34 dated 6/28/19 (delete removal of bearing wall along column line EF and delete new column footings) which is included in RFP GT-095.
SM-103	8/28/19	49	10/22/19	1. None
SM-104	8/28/19	49	10/22/19	1. Excludes the portion of revision 34 dated 6/28/19 (delete removal of bearing wall along column line EF and delete new columns) which is included in RFP GT-095.
SM-105	11/1/19	38	8/16/19	1. Excludes credit for deletion of backstop support beams consisting of four W8's and two W12's which was issued as RFP GT-235.

SM-106	11/1/19	38	8/16/19	1. Excludes section 2/SM-106 (shoring for bearing wall) which was issued as RFP's GT-240 & GT-280. 2. Excludes credit for three W8 x 18 framing for openings through floor located between column lines E18 & E19 and EK & EH which was issued as RFP GT-272.
SM-107	11/1/19	34	6/28/19	1. Excludes roof framing keynote 6 at elevator shaft.
SM-301	11/1/19	34	6/28/19	1. Excludes deletion of work shown on detail 2/SM-301 which is included in RFP GT-095.
SM-310	11/1/19	34	6/28/19	1. Excludes deletion of work shown on details 7 & 8/SM-301 which was issued as RFP GT-272.
SM-311	11/1/19	38	8/16/19	1. Excludes miscellaneous steel framing shelf supports at interior sectional overhead door counter per detail 5/SM-311. Shelf support framing was deleted as part of the deletion of the interior sectional overhead doors.
AM-101	12/4/19	56	12/4/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A.
AM-102	12/4/19	56	12/4/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A.
AM-103	12/4/19	56	12/4/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A.
AM-104	11/1/19	47	10/10/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A. 2. Excludes keynote 45 (wall demo at column line EF) which was issued as RFP GT-240
AM-105	12/4/19	56	12/4/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A.
AM-106	12/4/19	56	12/4/19	1. Excludes keynotes 84, 85, 86, 87, 88, 91, 92 and 94 which was issued as RFP GT-057A.
AM-111	11/1/19	NA	NA	1. None.
AM-112	11/1/19	NA	NA	1. None.
AM-116	11/1/19	49	10/22/19	1. Excludes U6 A furred partition at South wall of Arcade C104 which is included in RFP GT-232
AM-117	11/1/19	49	10/22/19	1. Excludes 4/AM-117 (locker room floor slab) which is included in RFP's GT-179,179A, 179B, 219
AM-118	11/1/19	49	10/22/19	1. Excludes change from ceiling mounted to wall mounted backstop assemblies which will be issued as a separate RFP.
AM-119	11/1/19	49	10/22/19	1. Excludes Revision 48 dated 10/14/19 (furring U8 on West wall of Classroom 201) which was issued as RFP GT-253.
AM-120	11/1/19	49	10/22/19	1. Excludes partition A6 A at South wall of Stair S300 where existing wall is to remain. 2. Excludes elevations 4 & 5 / AM-120 which are not required
AM-121	11/1/19	49	10/22/19	1. Detail 2 sill is a wood sill (not a stone sill) per RFI 474.

				2. Excludes existing concrete deck infill (as described with pictures A through F) which was issued as RFP GT-273.
AM-130	11/1/19	49	10/22/19	1. Includes painted curved plaster ceiling at Arcade C104. Lay-in acoustical ceiling was issued as GT-232. 2. Clarification: Room 126 is scheduled as ceiling type 28 (exposed deck with PT-8).
AM-131	11/1/19	49	10/22/19	1. Detail 4/AM-131 is typical for window head to ceiling at 1st floor exterior windows.
AM-132	11/1/19	34	6/28/19	1. Excludes gyp board soffits at three window heads at the East wall of Media Center 220 (two soffits) and Stair S203 (one soffit) per RFI-573 which was issued as RFP GT-245. 2. Excludes gyp board soffit at the center portion (approx. 3.25 bays) of West wall of upper Gym which was issued as RFP GT-256. 3. Excludes NanaWall head detail 5/AM132 which is not needed due to elimination of operable glass partitions.
AM-133	11/1/19	34	6/28/19	1. Clarification: Includes detail 3/AM-133 as shown on Rev 34 dated 6/28/19.
AM-134	11/1/19	34	6/28/19	1. Clarification: Includes call out reference 2/AM0137 at Computer Room 319.
AM-135	11/1/19	34	6/28/19	1. None.
AM-137	11/1/19	34	6/28/19	1. None.
AM-142	12/4/19	60	12/12/19	1. None.
AM-143	12/4/19	60	12/12/19	1. None.
AM-144	12/4/19	60	12/12/19	1. None.
AM-145	12/4/19	60	12/12/19	1. None.
AM-146	12/4/19	60	12/12/19	1. None.
AM-147	12/4/19	60	12/12/19	1. None.
AM-201	11/1/19	34	6/28/19	1. Excludes exterior window pane / sash repair (indicated by grey shading) which was issued as RFP GT-057A.
AM-202	11/1/19	34	6/28/19	1. Excludes exterior window pane / sash repair (indicated by grey shading) which was issued as RFP GT-057A.
AM-203	11/1/19	34	6/28/19	1. Excludes exterior window pane / sash repair (indicated by grey shading) which was issued as RFP GT-057A. 2. Excludes the fence shown on 2/AM203. This fence is not needed.
AM-211	11/1/19	49	10/22/19	1. Excludes Rescue Window Sticker at both sides of Rescue Windows (detail 7/AM-211) which was issued as RFP GT-274. The Rescue Window Sticker at the window shade is included.
AM-212	11/1/19	49	10/22/19	1. Excludes “WF-1 Graphic” and “S-6” indications on Elevation 1/AM-212. This extraneous text is on this elevation in error. Note that the glazing in door 220C is required as indicated on the Door Schedule.
AM-301	11/1/19	NA	NA	1. None.

AM-302	11/1/19	NA	NA	1. None.
AM-303	11/1/19	49	10/22/19	1. None.
AM-304	11/1/19	NA	NA	1. Clarification to Detail 4/AM-304 – there is a graphic issue with the line weights on this detail. Refer to 5/26/18 Construction set.
AM-310	11/1/19	49	10/22/19	1. Clarification to Detail 77/AM-310 – New face brick to be recessed 1 inch from existing face brick. 2. Excludes 5/8 plywood subfloor below new wood gym flooring patch. Note – Credit to delete the trench grate removal & patching of wood floor was issued as RFP GT-247.
AM-401	11/1/19	15	1/14/19	1. None.
AM-402	11/1/19	34	6/28/19	1. None.
AM-403	11/1/19	15	1/14/19	1. None.
AM-410	11/1/19	34	6/28/19	1. Excludes painting of existing wood stage floor PT-19 as indicated on Stage 131A
AM-411	11/1/19	NA	NA	1. Excludes painting of existing wood stage floor PT-19 as indicated in detail 3/AM-411
AM-412	11/1/19	23	3/20/19	1. None.
AM-413	11/1/19	34	6/28/19	1. None.
AM-414	11/1/19	49	10/22/19	1. Excludes Cementitious topping of varying thicknesses and wood platform at pit stair section 6/AM-414 which is included in GT-201
AM-416	11/1/19	49	10/22/19	1. None.
AM-417	11/1/19	NA	NA	1. None.
AM-418	11/1/19	34	6/28/19	1. Excludes sloped concrete floor at shower rooms 125B and 128B.
AM-419	11/1/19	9	10/31/18	1. Clarification to detail 12/AM-419: Back of lockers should be shown at the wall furring & concrete locker base coordinated to suit.
AM-420	11/1/19	49	10/22/19	1. None.
AM-421	11/1/19	49	10/22/19	1. None.
AM-422	11/1/19	49	10/22/19	1. None
AM-423	11/1/19	49	10/22/19	1. None.
AM-424	11/1/19	49	10/22/19	1. None.
AM-425	11/1/19	2	3/2/18	1. None.
AM-426	11/1/19	34	6/28/19	1. None.
AM-428	11/1/19	49	10/22/19	1. None.
AM-429	11/1/19	NA	NA	1. None.
AM-430	11/1/19	49	10/22/19	1. None.
AM-431	11/1/19	49	10/22/19	1. None.
AM-432	11/1/19	34	6/28/19	1. None.
AM-433	11/1/19	49	10/22/19	1. None.
AM-434	11/1/19	34	6/28/19	1. None.
AM-435	11/1/19	49	10/22/19	1. None.

AM-436	11/1/19	49	10/22/19	1. None.
AM-437	11/1/19	27	3/27/19	1. None.
AM-438	11/1/19	28	3/28/19	1. None.
AM-439	11/1/19	28	3/28/19	1. None.
AM-501	11/1/19	49	10/22/19	1. None.
AM-510	11/1/19	49	10/22/19	1. Clarification to detail 17/AM-419: Back of lockers should be shown at the wall furring.
AM-601	12/4/19	56	12/4/19	1. None.
AM-602	12/4/19	56	12/4/19	1. None.
AM-603	12/4/19	60	12/12/19	1. None.
AM-604	12/4/19	60	12/12/19	1. None.
AM-605	12/4/19	60	12/12/19	1. None.
AM-606	12/4/19	60	12/12/19	1. None.
AM-607	12/4/19	60	12/12/19	1. None.

END OF EXHIBIT A

THE STATE EDUCATION DEPARTMENT / THE UNIVERSITY OF THE STATE OF NEW YORK

Office of Facilities Planning, 89 Washington Avenue, Room 1060 Education Building Annex, Albany, NY 12234
Tel. (518) 474-3906
Tel. (518) 474-3906
www.p12.nysed.gov/facplan/

CHANGE ORDER CERTIFICATION

Must be attached to back of Change Order

Instructions: **This CERTIFICATION is required for all change orders submitted to SED**
Fill out all three parts completely.

Change Order Number: CCD GT-002

Part One - General Information

Provide separate Change Orders for each Project Number

SED Project Number	6 5 1 5 0 1 0 6 (District BEDS Code) 0 0 0 1 (Building Identification Number) 0 1 6 (Project number)
District & Building Name	North Rose Wolcott CSD - Middle School
Type of Project	☑ Reconstruction /Alteration ☐ Addition & Alteration ☐ New Building ☐ Other
Project Description	2017 Capital Improvement Project
Architect / Engineer firm	SWBR Architects (name) — 387 East Main Street, Rochester, NY 14604 (address)
Contact Person	Dave Phelps, Project Manager (name & title) — 585.232.8300/dphelps@swbr.com (phone number & e-mail)
Construction Manager firm	Campus CMG (name) — 1241 Pittsford Victor Rd, Pittsford, NY 14534 (address)
Contact Person	Justin Busse, Project Manager (name & title) — 585.545.6567/jbusse@campuscmg.com (phone number & e-mail)
District Contact Person	Robert Magin, Asst. Superintendent (name & title) — 315.594.3150/rmagin@nrwcs.org (phone number & e-mail)

Part Two

Provide the following information for each individual item in the change order:
(Number each item if there is more than one and provide additional sheets as necessary.)

A. **Requested By** (Who initiated the change request)
B. **Relationship to Project Scope** (How is this change related to the original project scope)
C. **Basis of Need** (Describe why the change is needed)
D. **Description of Work** (Provide a detailed description of the work or services provided in the change order. Provide text, a drawing or both as necessary to demonstrate code compliance and the individual cost of each item.)

A. Owner
B. General Trades Work
C. Provide additional general trades work per redesign documents dated June 28, 2019 for the Middle School.
D. Provide all labor, material and equipment, as described in the attached RFP GT-164.

Total Add: $222,294.04

CHANGE ORDER CERTIFICATION

Part Three

1 Change order requirements:

- ✔ The scope of the change order must relate to the project scope previously approved.
- ✔ Dollar amounts applied from allowances toward costs associated with the changes must be provided.
- ✔ If the cost of this change order is not within the approved amount as currently established on the SA-4, please provide a Form FP-FI, Request for Revision of Financial Information, with documentation showing the additional authorization of funds.
- ✔ Each change order shall be signed by the president of the board of education, the architect/engineer, and the contractor.

2 Certification of the Superintendent of Schools (District Superintendent if a BOCES project)

The following statements are true and correct to the best of my knowledge and belief:

- The revised total cost is within the authorized appropriation for this project.
- Where any work of this change order requires a type or kind of work that is not included in the original contract documents, the school district's attorney has been contacted to assure conformance with the Opinion of the State Comptroller No. 60-505.

Date

Signature and printed name of the School Superintendent or District Superintendent if a BOCES project

3 Certification of the Architect or Engineer

The following statements are true and correct to the best of my knowledge and belief:

- Work required by this change order is in accordance with applicable sections of the approved contract documents.
- Any plan, sketch, or attachment referenced In this change order is included herein.
- Work required by this change order is in accordance with applicable provisions of the NYS Uniform Fire Prevention and Building Code, State Education Department's building standards, and NYS Department of Labor's Code Rule 56.
- Work required by this change order was designed by an architect or engineer who is currently licensed by the State of New York.
- Work required by this change order that involves asbestos-containing building material (ACBM) was designed by an architect or engineer who is currently licensed by the State of New York and who is appropriately certified as an asbestos designer by the NYS Department of Labor at the time he/she designed the asbestos-related project.

SWBR Architecture, Engineering and Landscape Architecture, DPC

Architectural / Engineering Firm Name

STEVEN V. REBHOLZ

~~Mark Maddalina~~

2/5/2020

Date

Signature and printed name of the Architect or Engineer